

Pre Drywall Walk Through Checklist

Project Name:

Date:

Pre-Framing:

- The layout has been completed and checked against specifications?
- The layout has been completed from independent benchmarks?
- Materials to be used are in line with approved specifications?
- Coring and fireproofing in the wall cavity has been completed?
- The substrate is clean?
- Site is dry and free of moisture?
- The access is safe and clear?
- The services have been installed or laid out?

Notes:

Pre-Boarding:

- All in-wall services have been installed?
- Insulation has been installed?
- Have all backing for devices or wall-mounted fixtures been installed?
- Space is dry and free of moisture?
- Are the temporary lights installed?
- Are the temporary extension cords removed?

Notes:

